

Financial and Activity Report (sheet 1 of 2) Version 1.6

[illegible]

Financial and Activity Report (sheet 2 of 2)		
No.	Major Completed Actions (Short bulleted list of the major actions taken to date.)	Major Planned Actions (Short bulleted list of the major planned actions)
1	<ul style="list-style-type: none"> NASA completed all awards of Science, Exploration, Cross-Agency Support, and Aeronautics contracts and cooperative agreements in accordance with applicable Program Plans and Recovery Act provisions, and more than 70% of funds appropriated have been disbursed for those projects. 	
2	<ul style="list-style-type: none"> Exploration: At Wallops, the electrical, mechanical, plumbing, and sprinkler rough-ins are completed in the low bay of the Horizontal Integration Facility, and high bay rough-in work is ongoing. At Stennis Space Center (SSC), the repaired liquid oxygen (LOX) barge has been received, technical system installations including two new LOX pumps began, and the Test Stand A2 fire detection upgrades and communication system upgrades at SSC were completed. 	<ul style="list-style-type: none"> Exploration: The LOX barge refurbishment at SSC should be completed in October, as well as the low bay of the Horizontal Integration Facility at Wallops.
3	<ul style="list-style-type: none"> Science: Preparations for the October 2010 Antarctica DC-8 aircraft flights out of Punta Arenas, Chile for Airborne Science IceBridge are continuing. 	<ul style="list-style-type: none"> Science: DC-8 aircraft flights out of Punta Arenas, Chile over Antarctica for Airborne Science IceBridge are scheduled for October.
4	<ul style="list-style-type: none"> Aeronautics: For the Subsonic Rotary Wing (SRW) project at Ames Research Center (ARC), the calibration rig design was updated for removable forward structure, initial seismic loads, and aft frame finite element model results. At Glenn Research Center (GRC) for the Supersonic Inlet Test, the inlet model was installed in the test section, and model checkouts were completed. 	<ul style="list-style-type: none"> Aeronautics: At Langley Research Center (LaRC) a final report will be produced in October on comparisons between the GTM wing models and the equivalent plate models for IRAC; at Ames Research Center (ARC) the installation of compressor intercooler tube bundles and replacement of desiccant in the air dryer vessels will be completed in October, as well as Phase 1 construction items or the PSL Ice Crystal Capability Project at GRC.
5	<ul style="list-style-type: none"> NASA Office of Inspector General Audits: NASA continues to support a performance audit on the Cross Agency Support JSC Hurricane Repair activities which began on August 31st. 	<ul style="list-style-type: none"> Cross-Agency Support for Hurricane Damage Repair Projects at the Johnson Space Center (JSC): Completion of the Hangar E280 project is anticipated in December, as well as the completion of B32 and B9D roof repairs.
6		