

Financial and Activity Report (sheet 2 of 2)

No.	Major Completed Actions (Short bulleted list of the major actions taken to date.)	Major Planned Actions (Short bulleted list of the major planned actions)
1	<ul style="list-style-type: none"> NASA Office of Inspector General Audits: NASA continues to support a performance audit on the Cross Agency Support: JSC Hurricane Repair activities which began on August 31st. 	<ul style="list-style-type: none"> NASA intends to complete all awards of Science, Exploration, and Aeronautics contracts and cooperative agreement proposals in accordance with applicable Program Plans, and then start work on projects in accordance with Recovery Act provisions.
2	<ul style="list-style-type: none"> Exploration: At Wallops, the interior framing of the low bay walls has been completed, and the blast panels are also completed. The first liquid oxygen (LOX) pump was received at Stennis Space Center (SSC) and is now installed in LOX Barge #5. At KSC, the HVAC controller system installation is completed and testing is underway. 	<ul style="list-style-type: none"> Exploration: All basic tasks at the Kennedy Space Center (KSC) are expected to be completed before the end of September, as well as the A2 fire detection upgrades and communication system upgrades at SSC, and the low bay of the Horizontal Integration Facility will be completed at Wallops.
3	<ul style="list-style-type: none"> Cross-Agency Support for Hurricane Damage Repair Projects at the Johnson Space Center (JSC): Finished all remaining work on Roof and Loggia Package 1 and issued final acceptance, and completed all work on the base Roof and Loggia Package 2. 	<ul style="list-style-type: none"> Cross-Agency Support for Hurricane Damage Repair Projects at the Johnson Space Center (JSC): In September, repairs to B16E and B48 roofs will be complete, as will the work package for repair of all PEAFF panel repairs. Completion of the Hangar E280 project is anticipated in November, and B32 and B9D roof repairs completion in December.
4	<ul style="list-style-type: none"> Science: Awards included additional activities for GMAO "Implementation of Chemistry-Aerosol Coupling - Subtask 46" at GSFC and the Airborne Science "WB-57 Task 2 Modification" effort at JSC. 	<ul style="list-style-type: none"> Science: The final Earth Science procurements are planned for September, including those for Earth Science Technology, Scientific Computing, Venture Class and Airborne Science.
5		<ul style="list-style-type: none"> Aeronautics: The final procurements are still on schedule for award in September, including those for Aviation Safety.
6		