FREEZE PLAN TASK LIST
HVAC SHOP

TASK	FREEZE PLAN IMPLEMENTED (DATE/INITIAL)	NOTES	SYSTEM RESTORED (DATE/INITIAL)	NOTES
J6-2313 – VERIFY WATER FLOW C-2 CONSOLE VERIFY				
J6-2370 – VERIFY WATER FLOW ROVER VERIFY CHW PUMP				
J6-2465 – VERIFY WATER FLOW ROVER VERIFYCHW PUMP				
K6-0546 – VERIFY WATER FLOW SECURED				
K6-0947 TOWER MAKEUP, SIDE STREAM FILTER SYSTEM, OZONE, WATER SOFTENER – VERIFY WATER FLOW. UA OPERATOR VERIFY				
PAD A – VERIFY WATER FLOW ROVER VERIFY-CW PUMP AND TRICKLE TOWER MAKE UP				
J8-2109 – VERIFY WATER FLOW C-2 CONSOLE VERIFY				
PAD B – VERIFY WATER FLOW C-2 CONSOLE VERIFY/ CW PUMPS ROVER TRICKLE TOWER MAKE UP				
J7-0689 – VERIFY WATER FLOW ROVER VERIFY CHW PUMP				

FREEZE PLAN TASK LIST
HVAC SHOP

TASK	FREEZE PLAN IMPLEMENTED (DATE/INITIAL)	NOTES	SYSTEM RESTORED (DATE/INITIAL)	NOTES
L6-0247 TOWER MAKEUP, OZONE, SIDE STREAM FILTER – VERIFY WATER FLOW ROVER VERIFY				
M6-0138 – VERIFY WATER FLOW C-2 CONSOLE VERIFY CHW PUMP				
M6-0490 – VERIFY WATER FLOW IACP VERIFY CHW PUMP/ MAY HAVE TO OVER RIDE TO RUN.				
M6-0570 – VERIFY WATER FLOW ROVER VERIFY/ADJUST SCHEDULE TO ENSURE A CHW PUMP RUNS				
M7-0355 TOWER MAKEUP, OZONE – VERIFY WATER FLOW IACP OPERATOR VERIFY				
M7-0360 – VERIFY WATER FLOW PORTABLE CHILLERS/TRICKLE SUPPLY AND RETURN LINES				
M7-0407 TOWER MAKEUP, FEED FROM PARACHUTE FACILITY, SIDE STREAM FILTER – VERIFY WATER FLOW IACP OPERATOR VERIFY				
M7-0777 – VERIFY WATER FLOW IACP VERIFY CHW PUMP				

FREEZE PLAN TASK LIST
HVAC SHOP

TASK	FREEZE PLAN IMPLEMENTED (DATE/INITIAL)	NOTES	SYSTEM RESTORED (DATE/INITIAL)	NOTES
M7-1104 – VERIFY WATER FLOW IACP VERIFY CHW PUMP				
M7-1354 – VERIFY WATER FLOW IACP OPERATOR VERIFY CHW PUMP				
M7-1472 – VERIFY WATER FLOW IACP OPERATOR VERIFY CHW PUMP				
PORTABLE CHILLERS • NOT IN USE – DRAIN WATER • IN USE - VERIFY WATER FLOW • IN STANDBY – VERIFY TRICKLE FLOW RATE THAT DOESN'T IMPACT OPERATION OF OTHER CHILLER/S				
PORTABLE BOILERS – DRAIN WATER IF NOT IN USE OR VERIFY WATER FLOW.				